



Fixing Our Streets Project Status Dashboard - December 30, 2019

| PROJECT BUNDLES | | | | | | |
|---|--------------------------|------------------------------|------------------------------------|---|---|---|
| BUNDLE DESCRIPTION | TOTAL NUMBER OF PROJECTS | NUMBER OF PROJECTS COMPLETED | NUMBER OF PROJECTS IN CONSTRUCTION | PROJECTS GOING TO CONSTRUCTION WITHIN 90 DAYS | PROJECTS GOING TO CONSTRUCTION 90+ DAYS | NOTES |
| ADA Priority Ramps | 27 | 17 | 0 | 10 | 0 | |
| Freight Priority Projects | 8 | 5 | 0 | 0 | 3 | |
| Safe Routes To Schools (10 High School Clusters) | 79 | 53 | 0 | 15 | 12 | Note: 10 High School Clusters. This number does not reflect the larger SRTS projects that can be found embedded in other categories. |
| Guardrails | ~50 | 37 | 0 | 2 | 11 | Opportunistic installation performed by MO |
| Bridge Column Attenuators | 24 | 24 | 0 | 0 | 0 | Opportunistic installation performed by MO |
| Base Repair | ~400 | 370 | 0 | TBD | TBD | Additional projects identified according to available funding. Reconciliation of spending in progress |
| TOTAL | 588 | 506 | 0 | 27 | 26 | |
| PROJECT CATEGORIES - BY PRIMARY ATTRIBUTE | | | | | | |
| | TOTAL NUMBER OF PROJECTS | NUMBER OF PROJECTS COMPLETED | NUMBER OF PROJECTS IN CONSTRUCTION | PROJECTS GOING TO CONSTRUCTION WITHIN 90 DAYS | PROJECTS GOING TO CONSTRUCTION 90+ DAYS | NOTES |
| Crossing Improvements (excluding project bundles) | 11 | 7 | .5 | 2.5 | 1 | One project cancelled and reallocated (US 30/Linnton) |
| Heavy Vehicle Safety and Maintenance (HVUT) (excluding project bundles) | 7 | 6 | 1 | 0 | 0 | |
| High Crash Corridor | 4 | 0 | 3 | 1 | 0 | One project (SE Powell) has been cancelled and funding will be reallocated. One 'project' is matching funds for ODOT projects and not actually a physical project |
| Neighborhood Greenway | 5 | 0 | 1 | 2 | 2 | |
| Paving (excluding project bundles) | 13 | 7 | 1 | 2 | 3 | The one project currently "in" construction is on hold until the spring to allow for full access to the commercial district. |
| Protected Bike Lanes | 3 | 0 | 1 | 1 | 1 | One project combined with T00629 - Outer Division Multi-Modal Project which will be in construction in Spring '20. |
| Sidewalk Infill | 5 | 4 | 0 | 1 | 0 | |
| Safer Shoulders/Ditch Maintenance | 1 | .5 | 0 | 0 | .5 | Phase I complete. Second phase will be completed after BES completes underground work on the same corridor. |
| TOTAL | 49 | 24.5 | 7.5 | 9.5 | 7.5 | |