

Delta Park Barn Replacement Pre-Construction Project Update 7/16/2020





OVERVIEW

- 1. PROJECT BACKGROUND AND FUNDING
- 2. SCOPE REVIEW
- 3. SCHEDULE
- 4. CONSTRUCTION/OPERATIONS






BACKGROUND

- 1. Constructed in 1940
 - a. Initially was a dairy barn near the stockyards
 - b. Survived the Vanport Flood of 1948
- 2. Delta Park acquired by PP&R 1950
- 3. Review of use of space and improved operations; replacement result of studies and assessment
 - 1. 2002 Master plan for the park called for retrofit or replacement
 - 2. 2014 structural assessment lead to replacement as preferred option.
- 4. Project funded by 2014 Parks Replacement Bond







1 I SW AXONOMETRIC




PROJECT SCOPE













SCHEDULE

This schedule is schematic and has not yet been formally submitted by the Contractor. It is shown to illustrate planned sequence and timing.

<u>Summer 2020 – Fall 2020:</u>

Starting in August 2020, Date TBD

Pave site and prepare new structure foundations

Winter 2020/2021 - Spring 2021

Erect new building


Spring 2021-Summer 2021

Owner occupancy of new building Demolish Barn

Construct parking lot

Fall/Winter 2021

Project completion





CONSTRUCTION AND OPERATIONS

- 1. The site will remain operational during construction
- 2. The Contractor will sequence their operations to minimize impacts to PP&R staff
- 3. Material storage in the bins will not be available during construction
- 4. Staff parking will shift to external fenced enclosure, details TBA.

