| | EPIM Table 18: Implementation Matrix | | | | | | | | | | |
|---|---|---|---|--|--------------------------------------|------------------|--|--------------------|--|---|---|
| | 10-Year Anniversary Update, May 2021 | | | | | Status of | Fundina | and Imple | menta | tion | Notes |
| | To Tour Amirocoury opauto, may 2021 | | | | | Ctatas or | unung | ana impic | iliciita | 1011 | For additional information on each project, please see sections 6.2 through 6.10 in the report. |
| DEWA | LK INFILL - TYPE 1 (existing curb & stormwater) | | | | | | | | For abbreviations/acronyms, see page iv in the report. | | |
| ID# | Project | Years | Length (mi) | Funded Length (mi) | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| 1 | SE 122nd Ave Complete and Green Main Street | 2011-14 | | 1.03 | Omanaca | r artiar r arias | 1 | i artial Bolic | 1 | \$ 3,318,655 | |
| 2 | SE 122nd Ave Sidewalk Infill: Ramona - Foster | 2012-13 | | 0.13 | | | 1 | | 1 | | |
| 3 | SE 122nd Ave Sidewalk Infill: Powell - Holgate | 2012-13 | | 0.22 | | | 1 | | 1 | | Constructed |
| 5 1 | SE 160th Ave Sidewalk Infill: Burnside - Stark | 2012-13 | | 0.11 | | | 1 | | 1 | | Constructed |
| 5 | NE Sandy Blvd Sidewalk Infill: 86th - 92nd | 2012-13 | | 0.10 | | 1 | | 1 | | | S side and some of N side built. Still some N side missing 87th-Prescott. |
| <u> </u> | NE Weidler St Sidewalk Infill: 99th - 112th | 2012-13 | | 0.18 | | · · | 1 | · | 1 | | Constructed |
| 7 | SE 112th Ave Sidewalk Infill: Powell - Holgate | 2012-13 | | 0.10 | | | 1 | | 1 | | Constructed |
| 3 | NE Glisan St Sidewalk Infill: 148th - 162nd | 2012-14 | | 0.57 | | | 1 | | 1 | | Constructed |
|) | SE Stark St Sidewalk Infill: 126th - City Limit | 2012-14 | | 0.82 | | | 1 | | 1 | | Constructed |
| 0 | SE Division St Sidewalk Infill: 148th - City Limit | 2012-14 | | 0.51 | | | 1 | | 1 | | Constructed |
| 1 | NE 102nd Ave Sidewalk Infill: I-84 - Weidler | 2012-14 | | 0.43 | | | 1 | | 1 | \$ 430,000 | |
| 2 | SE 162nd Ave Sidewalk Infill: Salmon - Powell | 2012-14 | | 0.99 | | | 1 | | 1 | \$ 990,000 | Constructed |
| 3 | SE Division St Sidewalk Infill: 98th - 145th | 2013-15 | | 0.54 | | | 1 | 1 | | See ADD16 | Constructed 2019 as part of EPAT RFFA project. |
| 14 | NE 148th Ave Sidewalk Infill: Halsey - Glisan | 2014-15 | | 0.83 | | | 1 | | 1 | | Constructed 2019, FOS funded. W side not recommended in EPIM. |
| 23 | Unfunded Next Tier Sidewalk Projects - Type 1 (not mapped) 3.68 mi | Ongoing | | | | | | | | | See list below from EPIM Report page 77. |
| | SE 112th Ave: Market - Powell | | | 0.28 | | | 1 | | 1 | \$ 783,448 | Constructed 2018, FOS funded. |
| | SE Market St: 112th - 130th | | | 0.61 | | | 1 | 1 | | See ADD21 | EP Access to Employment & Education (REOF). UC, completion July 2021. |
| | SE Market St: 96th - 112th | | | 0.30 | | | 1 | 1 | | See ADDZ1 | EP Access to Employment & Education (REOF). UC, completion July 2021. |
| | SE Flavel St: 84th - 92nd | | | 0.22 | | | 1 | | 1 | \$ 347,586 | Constructed 2018, FOS funded. |
| | NE Halsey St: 148th - 162nd | | 0.56 | | | | 1 | | | See ADD26 | Part of Outer Halsey Safety Project. Construction fall 2021. See bottom table. |
| | NE 102nd Ave: Sandy - I-84 | | | 0.10 | | | 1 | | 1 | \$ 198,621 | Constructed 2018, FOS funded. |
| | SE Holgate Blvd: I-205 - 122nd | | 0.72 | | | 1 | | | | \$ 350,000 | S side 103rd-115th, con. summer 2021, FOS funded. Remaining unfunded. |
| | | | 0.04 | | | | | | | | |
| | NE Halsey St: 125th - 132nd | | 0.34 | | | | 1 | | | See ADD26 | Part of Outer Halsey Safety Project, Construction fall 2021, See hottom table |
| 22 | NE Halsey St: 132nd - 148th, north side | | 0.34 | 0.07 | • | 2 | 1 | 1 | 15 | See ADD26 | Part of Outer Halsey Safety Project. Construction fall 2021. See bottom table. |
| | | | | 8.07 | 0 | 2 | 1 1 21 | 4 | 15 | See ADD26 \$ 10,335,100 | Part of Outer Halsey Safety Project. Construction fall 2021. See bottom table. |
| | NE Halsey St: 132nd - 148th, north side | Years | | | 0 Unfunded | _ | | - | | | Notes |
| DEWA | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project | | 0.55 | Built Length (mi) | 0 Unfunded | _ | | - | | \$ 10,335,100 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional |
| DEWA | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) | 2012-14 | 0.55 | Built Length (mi) 0.52 | 0 Unfunded | _ | | - | | \$ 10,335,100 Budget \$ 4,100,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. |
| DEWA ID# 5 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th | 2012-14 2012-14 | 0.55 | Built Length (mi) | 0 Unfunded | _ | | - | | \$ 10,335,100 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed |
| DEWA 5 6 7 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th | 2012-14 2012-14 2012-14 | 0.55 Length (mi) 0.49 | Built Length (mi) 0.52 | 0 Unfunded | _ | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. |
| EWA D# 5 6 7 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES | 2012-14 2012-14 2012-14 2012-14 | 0.55 Length (mi) 0.49 0.06 | Built Length (mi) 0.52 0.35 | 0 Unfunded | _ | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed |
| EWA D# 5 6 7 8 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th | 2012-14 2012-14 2012-14 2012-14 2012-14 | 0.55 Length (mi) 0.49 0.06 | Built Length (mi) 0.52 0.35 | 0 Unfunded | Partial Funds | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th | 2012-14 2012-14 2012-14 2012-14 2012-14 2012-14 | 0.55 Length (mi) 0.49 0.06 | Built Length (mi) 0.52 0.35 | 0 Unfunded | Partial Funds | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. |
| 5 6 7 8 9 0 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 130th - 136th | 2012-14 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 | 0.55 Length (mi) 0.49 0.06 | Built Length (mi) 0.52 0.35 | 0 Unfunded | Partial Funds | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) | 2012-14 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing | 0.55 Length (mi) 0.49 0.06 0.33 | 0.52 0.35 0.31 0.34 | 0 Unfunded | Partial Funds | Full Funds | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 | 0.52 0.35 0.31 0.34 | 0 Unfunded | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster | 2012-14 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing | 0.55 Length (mi) 0.49 0.06 0.33 | 0.52 0.35 0.31 0.34 | 0 Unfunded | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. |
| 15 16 17 18 19 20 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 | 0.52 0.35 0.31 0.34 | 0 Unfunded | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 0.33 1.55 | 0.52 0.35 0.31 0.34 | 1 1 | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. |
| 5 6 7 8 9 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 | 0.52 0.35 0.31 0.34 | 0 Unfunded | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| EWA D# 5 6 7 8 9 0 1 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 | 0.52 0.35 0.31 0.34 | 1 1 | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | Done | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| EWA D# 5 6 7 8 9 0 1 1 2 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | Partial Done 1 | 1 1 1 1 1 1 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| 5 6 7 8 9 0 1 1 2 2 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 | 0.52 0.35 0.31 0.34 | 1 1 | Partial Funds | 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 | - | 1 1 1 1 1 1 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| DEWA D# 5 6 7 8 8 9 9 0 11 22 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | 1 1 1 1 1 1 7 7 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| DEWA D# 5 6 7 8 9 9 0 0 11 22 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | 1 1 1 1 1 1 7 7 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| EWA D# 5 6 7 8 9 9 0 1 2 2 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 2013-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | 1 1 1 1 1 1 7 7 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| EWA D# 5 6 7 8 8 9 9 0 1 1 2 0 SSI D# | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St SE 122nd Ave at Boise St | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 2013-14 Years 2012-14 2012-14 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | 1 1 1 1 1 1 7 7 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 See ADD01 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| DEWA D# 5 6 7 8 9 9 0 11 22 14 OSSI ID# | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St SE 122nd Ave at Boise St SE Stark St at 160th Ave | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 Ongoing 2013-14 2013-14 Years 2012-14 2012-13 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | Full Funds 1 1 1 1 1 1 7 Full Funds 1 1 1 1 1 1 1 1 1 1 1 1 1 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 See ADD01 See S-9 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Votes Part of Sidewalk project. Constructed. State funding secured by Rep Shemia Fagan. Construction 2015. Funded in partnership w/TriMet. Constructed. To be upgraded to full signal 20 |
| DEWA ID# 15 16 17 18 19 20 21 22 14 22 14 31 15 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St SE 122nd Ave at Boise St SE Stark St at 160th Ave NE Sandy Blvd at 91st Ave | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 2013-14 2013-14 2013-14 2013-14 2013-14 2012-13 2012-13 2012-13 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | 1 1 1 1 1 1 7 7 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 See ADD01 See S-9 See ADD07 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded in partnership w/TriMet. Constructed. State funding secured by Rep Shemia Fagan. Construction 2015. Funded in partnership w/TriMet. Constructed. To be upgraded to full signal 20 Constructed 2019 as part of HSIP Ped-Bike (federal aid) |
| DEWA ID# 15 16 17 18 19 20 21 22 14 ROSSI ID# 18 19 20 21 22 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 120nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St SE 122nd Ave at Boise St SE Stark St at 160th Ave NE Sandy Blvd at 91st Ave NE Halsey/Weidler at 106th Ave | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 2013-14 2013-14 2013-14 2013-14 2013-14 2013-14 2013-14 2012-13 2012-13 2012-13 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | Full Funds 1 1 1 1 1 1 7 Full Funds 1 1 1 1 1 1 1 1 1 1 1 1 1 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 See ADD01 See S-9 See ADD07 See ADD01 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| DEWA ID# 15 16 17 18 19 20 21 22 14 22 15 16 17 18 19 20 21 22 14 22 15 16 17 18 19 20 21 22 23 16 16 17 18 18 18 18 18 18 18 18 18 18 | NE Halsey St: 132nd - 148th, north side TOTAL LK INFILL - TYPE 2 (curb & stormwater not present) Project SE 136th Ave Innovative Sidewalk Pilot Project (Holgate - Powell) NE Prescott St Innovative Sidewalk Infill: 105th - 116th NE Fremont St Shared Pathway: 102nd - 112th SE 117th Ave Sidewalk: Mill Park ES SE Ramona St Sidewalk Infill: 122nd - 136th SE Holgate Blvd Shared Pathway: 122nd - 130th SE Holgate Blvd Shared Pathway: 130th - 136th Unfunded Next Tier Sidewalk Projects - Type 2 (not mapped) SE 136th Ave: Division - Powell SE 136th Ave: Holgate - Foster NE Prescott St: I-205 - 102nd, north side NE 111th Dr/Ave: Klickitat - Halsey SE 104th Ave: Bush - Cora SE Ellis St: Foster - 92nd SE 104th Ave: Harold - Holgate TOTAL NG IMPROVEMENTS associated with sidewalk projects Project SE 122nd Ave at Schiller St, Raymond St SE 122nd Ave at Boise St SE Stark St at 160th Ave NE Sandy Blvd at 91st Ave | 2012-14 2012-14 2012-14 2012-14 2012-14 2013-14 2013-14 2013-14 2013-14 2013-14 2013-14 2012-13 2012-13 2012-13 | 0.55 Length (mi) 0.49 0.06 0.33 1.55 0.48 0.54 0.85 4.63 | 0.52 0.35 0.31 0.34 0.43 0.96 | 1 1 1 1 1 1 1 6 | Partial Funds | Full Funds 1 1 1 1 1 1 1 1 1 1 1 1 1 | Partial Done 1 1 | 1 1 1 1 1 5 | \$ 10,335,100 Budget \$ 4,100,000 \$ 910,000 See ADD38 \$ 1,593,000 \$ 3,600,000 See ADD04 \$ 10,203,000 Budget See S-1 See ADD01 See S-9 See ADD07 | Notes Budget restored April 2013 for east side sidewalks. Constructed. Additional funding of \$2.7M for west side. U.C., completion summer 2021. Constructed Unfunded at this time. Some Metro funds for Project Development only. East side included in Division-Midway NSIP. Construction 2023-2024. ODOT TE Grant Awarded. Sidewalk and bike lane design. Constructed. Unfunded at this time. Outer Holgate TSDCs defunded. See list below from EPIM Report page State Funds allocated by Oregon State Legislature, secured by Rep Shemia Fagan. Plus PBOT SDCs. Constructed. Part of Line 73 project (see ADD04). Construction winter 2017. Unfunded at this time. Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded at this time. Metro-funded Project Dev - Connected Lents Unfunded in partnership w/TriMet. Constructed. State funding secured by Rep Shemia Fagan. Construction 2015. Funded in partnership w/TriMet. Constructed. To be upgraded to full signal 20 Constructed 2019 as part of HSIP Ped-Bike (federal aid) |

| | EPIM Table 18: Implementation Matrix | | | | | | | | | |
|-------------|---|--------------------|-------------|----------|------------------|----------------|-----------------|---------|------------------|---|
| | 10-Year Anniversary Update, May 2021 | | | | Status of | Funding | and Imple | ementat | tion | Notes |
| | | | | | | | _ | | | |
| CDOSSII | NC IMPROVEMENTS accordated with pointh and greenways | | | | | | | | | |
| ID# | NG IMPROVEMENTS associated with neighborhood greenways Project | Years | Crossings | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| G-1 | 130s Greenway at Glisan, Burnside, Stark, Division, Powell | 2012-14 | 5 | Omanaca | r urtiur r urius | 1 | T dittidi Bollo | 1 | | EPAT proj. Metro RFFA 2014-15 Grant. Plus PBOT sources. Constructed 2019. |
| G-5 | Knott/Russell Greenway at 102nd, 122nd, 148th | 2013-14 | 3 | | 1 | | | | \$ 500,000 | 102nd, 122nd constructed. 148th funded, construction 2022. |
| G-6 | 100s Greenway Central at Division, Powell | 2013-14 | 2 | | | 1 | 1 | | See ADD21 | Division constructed, Powell to be delivered as part of ODOT Outer Powell Ph 2 |
| G-7 | Pacific/Oregon/Holladay Greenway at 102nd, 122nd | 2013-14 | 2 | | | 1 | | 1 | | |
| G-8 | Woodland Park Greenway at 102nd/Bell | 2014-15 | 1 | | | 1 | | 1 | | Part of 102nd Ave safety project. Constructed 2019. |
| G-9 G-10 | 100s Greenway North at Glisan/108th 150s Greenway at Halsey, Glisan, Burnside, Stark, Division, Powell | 2014-16 | 1 | | | 1 | | | | EP Access to Employment & Education (REOF). Construction fall 2021. EP Access to Employment & Education (REOF). Construction fall 2021. |
| | TOTAL | 2010-10 | 20 | 0 | 1 | 6 | 1 | 3 | \$ 500,000 | EP Access to Employment & Education (REOF). Construction fall 2021. |
| • | | | | | | · | • | · | Q 000,000 | |
| CROSSII | NG IMPROVEMENTS funded by ODOT, Metro, or others | | | | | | | | | |
| ID# | Project | Years | Crossings | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| X-1 | NE 102nd Ave at Skidmore St | 2012-14 | 2 | | | 1 | | 1 | \$ 249,250 | Constructed. |
| X-2 | SE 122nd Ave at Stephens St, Lincoln St | 2012-14 | 2 | | | 1 | | 1 | | |
| X-3 X-4 | SE Division St: 101st - City Limit SE 122nd Ave at Clinton St, Tibbetts St | 2013-15 2013-15 | 2 | | | 1 | | 1 | | EPAT constructed 2019, ODMMSP+DTP construction 2021-22. Clinton funded (FOS1 / 122nd Ave Plan), Tibbetts not. Bundled w 122nd/Davis |
| ∧-4 | SE 12211d Ave at Clinton St, Tibbetts St | 2013-13 | 2 | | | ı | | | | Represents FOS1 budget for crossing at Ash, plus RFFA Brentwood-Darlington |
| X-5 | 82nd Avenue Safety Improvements | 2015-16 | | 1 | | | | | | crossing at Ogden, plus \$3.35M 2021 ODOT funds. See also ADD18 (Jade- |
| | | | 5 | | | | | | | Montavilla) ODOT will supplement. |
| 5 | TOTAL | | 19 | 1 | 0 | 4 | 0 | 3 | \$ 6,751,430 | |
| CDOCCII | NO IMPROVEMENTO A socialis | | | | | | | | | |
| ID# | NG IMPROVEMENTS at multi-use trails Project | Years | Crossings | Unfunded | Partial Funds | Full Funds | Partial Dono | Done | Budget | Notes |
| | NE Glisan St at I-205 Multi-Use Path | 2012-13 | Crossings 1 | Omunaeu | Faitiai i ulius | 1 | raitiai Doile | 1 | | Constructed 2018. FOS dollars transferred to ODOT. |
| X-7 | SE 136th Ave at Springwater Corridor | 2013-15 | 1 | | | 1 | | 1 | | Constructed as part of SE 136th Ave sidewalk project |
| X-8 | SE Division St at I-205 Multi-Use Path | 2014-15 | 1 | | | 1 | | 1 | See X-3 | PBOT/TriMet completed at-grade crossing. ODOT built undercrossing |
| 3 | TOTAL | | 3 | 0 | 0 | 3 | 0 | 3 | \$ 496,522 | |
| CBOSSII | NG IMPROVEMENTS - other | | | | | | | | | |
| ID# | Project | Years | Crossings | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| X-9 | SE Foster/Woodstock at 97th Ave | 2012-13 | 1 | Omanaca | T ditidi i dilas | 1 | T di tidi Bolic | Donc | | Part of Lents TC II project. BUILD PDX funding. Construction 2022. |
| | NE 122nd Ave at Davis St | 2014-15 | 1 | | | 1 | | | \$ 1,824,180 | PBOT Fixing Our Streets Program. Construction 2022. Bundled w 122nd/Clinton |
| | SE Stark St at 113th Ave | 2014-15 | 1 | | | 1 | | 1 | | Constructed. State funding secured by Rep Shemia Fagan. |
| | NE Halsey St at 114th Ave | 2023-24 | 1 | | | 1 | | | ' ' | FOS 2 funded, bundled with 2 other signals. Construction 2024. |
| X-13 | NE Halsey St at 136th PI / 137th Ave | 2015-16 | 1 | | | 1 | | 1 | See ADD01 | Constructed. State funding secured by Rep Shemia Fagan. |
| X-14 | Maintenance of Existing Pedestrian Signals (not mapped) | Ongoing | | | 1 | | 1 | | Info Unavailable | Maintenance, repair or upgrades at 53 locations in East Portland |
| X-15 | Unfunded Next Tier Crossing Improvements (not mapped) | Ongoing | | | 1 | | 1 | | \$ - | Several crossings included in ADD section below. |
| 7 | TOTAL | | 5 | 0 | 2 | 5 | 2 | 2 | \$ 2,674,180 | |
| | ORHOOD GREENWAYS | | Г. | | | T== | [<u></u> | | r | |
| ID# | Project | Years | Length (mi) | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| G-1 | 130s Neighborhood Greenway | 2012-14 | 6.49 | | | 1 | | 1 | See ADD16 | EPAT proj. Metro RFFA 2014-15 Grant. Plus PBOT sources. Construction 2019. |
| G-2 | 4M Neighborhood Greenway (Market/Mill/Millmain/Main) | 2012-13 | 4.37 | | 1 | | | | \$ 3,491,324 | "4M East" FOS1+FOS2+TSDC. Construction 2021-22. Funds shown here. "4M West" EPAEE (REOF). Construction 2021. Funds included in ADD below. |
| G-3 | 80s Neighborhood Greenway: Southern Section | 2012-13 | 3.07 | | 1 | | 1 | 1 | \$ 2,613,000 | BES funding for green street crossings in partnership w/PBOT. Springwater Connector completed in 2021. |
| G-4 | Parkrose Neighborhood Greenway | 2012-14 | 1.65 | | 1 | | | | | FOS2 funded |
| G-5 | Knott/Russell Neighborhood Greenway | 2013-14 | 3.70 | | 1 | | | | | FOS2 funded |
| G-6 | 100s Neighborhood Greenway: Central Section | 2013-14 | 2.00 | | | 1 | 1 | 4 | | EP Access to Employment & Education (REOF). Construction 2021. Constructed 2019, FOS1. |
| G-7 | Pacific/Oregon/Holladay Neighborhood Greenway | 2014-15 | 2.10 | | | | | | 1.407.108 | Constructed 70 fg. FOST. |

| | EPIM Table 18: Implementation Matrix | | | | | | | | | | |
|-----------------|--|---------------|--------------|---|-------------|----------------|-------------|--------------|------|----------------|---|
| | 10-Year Anniversary Update, May 2021 | | Status of | Funding | and Imple | menta | tion | Notes | | | |
| G-8 | Woodland Park Neighborhood Greenway | 2018-19 | | 1.00 | 1 | | | · 1 | | | Cycletrack and crossing at NE 102nd Ave completed, but no work on greenway. |
| G-9 | 100s Neighborhood Greenway: Northern Section | 2014-16 | | 2.23 | | | 1 | 1 | | See ADD21 | EP Access to Employment & Education (REOF). Construction 2021. |
| G-10 | 150s Neighborhood Greenway | 2015-16 | | 2.88 | | | 1 | 1 | | See ADD21 | EP Access to Employment & Education (REOF). Construction 2021. |
| 10 | TOTAL | | | 29.49 | 1 | 4 | 5 | 4 | 3 | \$ 8,321,432 | |
| SEPARA | TED IN-ROADWAY BIKEWAYS | | | | | | | | | | |
| ID# | Project | Years | | Length (mi) | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| B-1 | Bicycle Safety Improvements at Intersections (not mapped) | 2011-13 | | | | 1 | | 1 | 200 | See ADD07 | HSIP Ped-Bike addressed many locations on 122nd Ave in 2019. |
| B-2 | NE Glisan Bike Lane Pilot Project: 148th - 162nd | 2012-13 | | 0.69 | | | 1 | | 1 | | Striping implemented as part of NE 148th sidewalk project, 2019. |
| B-3 | SE Division Buffered Bike Lane: Phase 1 | 2013-14 | | 1.80 | | | 1 | | | See ADD25 | Implemented by ODMMSP. Construction 2021-22. |
| B-4 | NE Prescott Bike Lane: 81st - 122nd | 2015-16 | | 2.32 | 1 | | | | | | Unfunded at this time. |
| B-5 | SE Cherry Blossom / 112th Bike Lane | 2015-16 | | | | 1 | | | | See ADD21 | Cherry Blossom segment funded by EPAEE (REOF). Construction 2021. SE 112th |
| | • | 2010-10 | | 2.41 | | ' | | | | | Ave bike lanes remain unfunded. |
| 5 | TOTAL | | | 7.22 | 1 | 2 | 2 | 1 | 1 | \$0 | |
| BICYCLE | PARKING | | | | | | | | | | |
| ID# | Project | Years | | Spaces | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| P-1 | East Portland Bike & Shop Pilot Project | 2011-13 | | 96 | | | | | | J | Unfunded at this time, except Jade District bike parking installed. |
| P-2 | On-Street Bicycle Parking for Traditional Business Districts | 2011-13 | | 80 | 1 | | | | | | Unfunded at this time. |
| P-3 | East Portland Bike & Rides | 2014-15 | | 300 | | 1 | | | | See ADD16 | EPAT RFF Grant Awarded. TriMet Funding Partnership. |
| 3 | TOTAL | | | 476 | 2 | 1 | 0 | 0 | 0 | \$0 | |
| TD 411 0 | | | | | | | | | | | |
| IRAILS (| (support for projects led by other agencies) | V | | Lamenth (mail) | Hadina da d | Dantial Funda | F. II F de | Dantial Dana | Dama | Dudant | Nata |
| | Project Gateway Green Parkrose Access | Years 2012-14 | | Length (mi) | Untunaea | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| T-1 T-2 | Ikea Trail | 2012-14 | | 0.25 | 1 | | | | | | |
| T-3 | Cross Levee Trail | 2013-13 | | 0.23 | 1 | | | | | | |
| | | | | 0.11 | <u>'</u> | | | | | | 92nd-100th Halsey connection funded by ODOT STIP Enhance grant. |
| T-4 | Sullivan's Gulch Trail: 82nd - I-205 MUP | 2022-23 | | 0.78 | | 1 | | | | | Construction 2023. |
| T-5 | Scouter Mountain Trail | 2015-16+ | | 1.30 | 1 | | | | | | |
| 5 | TOTAL | | | 3.41 | 4 | 1 | 0 | 0 | 0 | \$ 3,377,000 | |
| DO A DIA/ | AV IMPROVEMENTS (support for projects lad by other exercise) | | | | | | | | | | |
| ID# | AY IMPROVEMENTS (support for projects led by other agencies) Project | Years | | Length (mi) | Unfunded | Partial Funds | Full Funds | Partial Dana | Done | Budget | Notes |
| | | Tears | | Lengin (mi) | Omunaea | Partial Fullus | Full Fullus | Partial Done | Done | | |
| R-1 | NE 102nd Ave Streetscape: Phase 2 | 2011-13 | | 0.25 | | | 1 | | 1 | \$ 2,200,000 | Completed. MTIP RFF and PDC funds |
| D 0 | Factor All and to the Character of a Demonstrate Control Character | 2040.44 | | 0.20 | | | | | 4 | ¢ 4.500.000 | Constituted MTID DEC and DDC for de |
| R-2 | Foster/Woodstock Streetscape & Ramona Green Street | 2012-14 | | 0.84 | | | 1 | | 1 | \$ 4,500,000 | Completed. MTIP RFF and PDC funds |
| R-3 | NE Sandy Blvd Safety Project: 122nd - 141st | 2012-14 | | | | | 1 | | 1 | \$ 5.300.000 | Completed 2013 by ODOT on ODOT roadway. |
| 10 | TVE Guildy Bive Guioty 1 10/00t. 122/10 14/10t | 2012 14 | | 0.92 | | | | | | | |
| R-4 | Outer Powell Conceptual Design Plan Implementation | 2015-16+ | | | | | 1 | 1 | | \$ 130,000,000 | \$110M State Legislature in 2017 secured by Rep Bynum. \$17M state funding secured by Rep Fagan, \$3M from EPAEE. 122nd-136th completed 2020. |
| | Outer SE Powell Blvd: improve street lighting I-205 to the City limits | | | | | | 1 | | | \$ 451.000 | FOS funds leveraging ODOT project. |
| R-5 | Local Improvement Districts (with PDC funding) | Ongoing | | | | | ' | 1 | | | Multi-Bureau total contribution to LIDs on SE 118th, NE 97th, NE 136th |
| 11-0 | Ecoci improvement bistrots (with 1 be funding) | Origoning | | | | | | ' | | | EPAEE project providing 106th/Wasco-107th connection 2021 (see ADD21). |
| R-6 | Central Gateway Street and Accessway Development | Ongoing | | | | 1 | | | | | Phase II LID on NE 97th Ave (Burnside-Davis, \$ shown here). Future LID on |
| | , , , | | | | | | | | | | property S/W of NE 102nd/Pacific. |
| R-7 | Foster-Lents Integrated Partnership: SE Foster Rd Elevation | Ongoing | | | 1 | | | | | | Project cancelled. Some improvements recommended in EPASS, including |
| | · · | Chigoling | | 1.22 | | _ | | | | | protected bike lanes and medians. |
| 7 | TOTAL | | | 3.23 | l 1 | 1 | 5 | 2 | 3 | \$ 148,301,916 | |
| PROGRA | AMS | | | | | | | | | | |
| ID# | Program | Years | | Schools | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Budget | Notes |
| | | | | 2 | | 1 | | 2 | | | FOS 1/2 SRTS projects accounted in ADD. Program budgets are funded but not |
| E-1 | Safe Routes to School: Parkrose SD | 2011-16 | | 5 | | 1 | | | | See ADD | accounted here. |
| E-2 | Safe Routes to School: PPS east of 82nd Avenue | 2011-16 | | | | 1 | | | | See ADD | FOS 1/2 SRTS projects and PPS bond projects accounted in ADD. Program |
| | Sais Addition to Soliton. Fig. 5 dast of ozilla Affeillage | 2011-10 | | 5 | | | | | | 000700 | budgets are funded but not accounted here. |

| | EPIM Table 18: Implementation Matrix | | | | | Ctatura at | : | and locals | | | Notes |
|--------|---|---------|-------------------|-----|----------|--------------|--------------|--------------|--------|---------------|---|
| | 10-Year Anniversary Update, May 2021 | | | | | Status of | Funding | and Imple | mentai | ion | Notes |
| E-3 | Safe Routes to School: Reynolds SD | 2011-16 | | 3 | | 1 | | | | See ADD | FOS 1/2 SRTS projects are accounted in ADD. Program budgets are funded but not accounted here. |
| E-4 | Safe Routes to School: David Douglas SD | 2011-16 | | 12 | | 1 | | | | | FOS 1/2 SRTS projects are accounted in ADD. Program budgets are funded but not accounted here. |
| E-5 | Safe Routes to School: Centennial SD | 2012-16 | | 3 | | 1 | | | | See ADD | FOS 1/2 SRTS projects are accounted in ADD. Program budgets are funded but not accounted here. |
| E-6 | 122nd Avenue High Crash Corridor Safety Project | 2011-12 | | | | 1 | | | | | Addt'l Fixing Our Streets Program. See ADD lines below. |
| E-7 | Foster Road High Crash Corridor Safety Project | 2011-12 | | | | 1 | | | | \$ 33,000 | |
| E-8 | Division Street High Crash Corridor Safety Project | 2012-13 | | | | 1 | | | | \$ 33,000 | |
| E-9 | Marine Drive High Crash Corridor Safety Project | 2012-13 | | | | 1 | | | | \$ 33,000 | |
| E-10 | Sandy Boulevard High Crash Corridor Safety Project | 2013-14 | | | | 1 | | | | \$ 33,000 | |
| E-11 | Powell Boulevard High Crash Corridor Safety Project | 2013-14 | | | | 1 | | | | \$ 33,000 | Addt'l project funds. See R-4 lines above. |
| E-12 | Smart Trips: East Portland Active Transportation to Transit | 2014-15 | | | | | 1 | | | \$ 350,000 | EPAT RFF Grant Awarded. IGA Signed. |
| E-13 | East Portland Active Transportation Network Branding | 2014-16 | | | 1 | | | | | | |
| 13 | TOTAL | | | 28 | 1 | 11 | 1 | 0 | 0 | \$ 548,000 | |
| | | | | | | | | | | | |
| | NAL PROJECTS | | | | | | | | | | |
| | jects came about after EPIM, or are combination projects that include | | ments listed abov | ve. | | | | | | | |
| ID# | Project | Years | | | Unfunded | Partial Fund | s Full Funds | Partial Done | Done | Budget | Notes |
| | Crossing Safety Improvements in East Portland | 2014-15 | | | | | 1 | | 1 | | Completed 2016. State funding secured by Rep Shemia Fagan. ~17 RRFBs |
| | Outer SE Division Traffic Safety Education | 2016-17 | | | | | 1 | | 1 | | City Council General Fund allocation in December 2016 |
| | TriMet Powell-Division Safe Access to Transit Improvements | 2016-18 | | | | | 1 | | 1 | | E Portland portion of ODOT STIP Enhance Grant. Funded in 2016-18. |
| | Busline 73: 122nd Ave Pedestrian Transit Improvements. | 2017-18 | | | | | 1 | | 1 | | City of Portland One-time General Fund FY15/16. 2017 |
| | Halsey-Weidler Streetscape | 2017-18 | | | | | 1 | | 1 | | Constructed 2019, Prosper Portland, TSDC, FOS paving. |
| ADD06 | Marine Dr Path, Crossings and Signal at 122nd Ave | 2017-18 | | | | | 1 | | | | Extensive review by (Corps of Engineers. Completion in Dec 2019. |
| | | | | | | | | | | | Federal project completed 2019. \$2,243,770 total project included signals at NE |
| | HSIP Ped-Bike | | | | | | | | | | Sandy/85th, NE Sandy/91st, SE Stark/155th, SE Division/125th, Intersection |
| | TION 1 CU-DINC | | | | | | | | | | safety at SE Division/148th, bike lane conflict striping on SE/NE 122nd Ave. Non-E |
| ADD07 | | 2018-19 | | | | | 1 | | 1 | | PDX work filtered out. |
| | | | | | | | | | | | Federal project completed 2019. Signal head replacements and backplates. 23/58 |
| | HSIP Signals | | | | | | | | | | signals were in E PDX: Sandy, Holgate, 102nd, 122nd, Division. Non-E PDX wrk |
| ADD08 | | 2018-19 | | | | | 1 | | 1 | | filtered out. |
| ADD09 | NE 102nd Corridor Treatment | 2018-19 | | | | | 1 | 1 | | | Fixing Our Streets Program. Money/scope moving from Woodland Park Greenway TSDC Project ID 18-0088. 1/50045 |
| | Safer Access to Bus Shelters - Outer SE Stark | 2018-19 | | | | | 1 | 1 | | | Construction 2021. FOS1. Signal at Stark/146th. |
| | 92nd Ave Vision Zero Safety and Access Project | 2018-20 | | | | | 1 | | | | Vision Zero. Need to confirm source. |
| | | | | | | | | | | | Vision Zero, TSDC, FOS2. Covers street lighting, sidewalk east of 122nd, and |
| ADD12 | East Glisan Street Update | 2018-20 | | | | | 1 | 1 | | | public involvement for road diet. Construction 2018-2022 |
| ADD13 | SE Holgate (I-205 to 122nd) Vision Zero Safety and Access Project | 2018-20 | | | | 1 | | | | See S-23 | TSDC project defunded in 2020. FOS project 103rd-115th U.C. summer 2021. |
| | | | | | | | | | | | SE Lincoln at 87th x-ing, NE San Rafael at 144th x-ing, SE 92nd at Lincoln xings, |
| | | | | | | | | | | | SE 91st: Rural-Tolman traffic calming, SE 92nd/Ellis x-ing, SE 92nd/Rural x-ing, |
| | Small Cap: Other Projects from Master List in E PDX | | | | | | | | | | SE 111th/Alder/Stark path ramp, SE 151st/Yamhill bikeway ramp, SE Ellis/87th |
| | | | | | | | | | | | asphalt shoulder, NE 128th/Pacific sharrows, SE 148th: Powell-Bush |
| ADD14 | | 2018-24 | | | | | 1 1 | 1 | | | bike/walkway, SE Market: 89th-92nd sharrows & bumps, SE Woodstock/86th x-ing |
| | Bus Stop Improvements on Division & Bike n Ride at Gateway | 2019-20 | | | | | 1 | 1 | | | Included in EPAT budget, transferred to TriMet |
| | | 2010-20 | | | | | <u>'</u> | · ' | | | Constructed 2019. Federal aid project. 130s NG, Division sidewalk infill, Division |
| ADD16 | East Portland Active Transportation to Transit (EPAT) | 2019-20 | | | | | 1 | | 1 | \$ 4,466,452 | |
| ADD17 | NE Glisan/87th Signalized Crossing | 2019-20 | | | | | 1 | | 1 | | Completed. FOS1. Part of bundle of 3 signals. Non-E PDX filtered out. |
| | Jade and Montavilla Connected Centers Project | | | | | | | | | | 2019-21 Metro RFFA grant and PBOT SDC funds. Only half of the project total is |
| ADD18 | dade and Montavilla Connected Centers i Toject | 2019-21 | | | | | 1 | | | | included given some improvements are west of 82nd Ave. Total: \$7,194,000. |
| | Safer Outer Stark | | | | | | | | | | Build Portland / HB 2017 / FOS2, Cannabis. 2021 bike lanes and street lighting, |
| ADD 19 | | 2020-24 | | | | | 1 | | | | 2023 construction for remaining items. |
| ADD20 | 162nd Ave Safety and Access to Transit | 2021-22 | | | | | 1 | | | | Construction 2021-22. TriMet/FTA grant, TSDC, FOS2 paving. |
| | | | | | | | | | | | Under construction, completion fall 2021. 100s NG (north & central), 150s NG, 4M |
| | East Portland Access to Employment & Education (EPAEE) | | | | | | | | | | West with sidewalk, Cherry Blossom bike lanes & sidewalk, Glisan bike lanes |
| ADD21 | | 2021-22 | | | | | 1 | 1 | | \$ 10,600,072 | 102nd-122nd. |

5

East Portland in Motion

| | | | Ī | | | | | | | |
|-------|---|---------|---|---|-----------|---------|-----------|---------|----------------|---|
| | EPIM Table 18: Implementation Matrix | | | | | | | | | |
| | 10-Year Anniversary Update, May 2021 | | | | Status of | Funding | and Imple | ementat | ion | Notes |
| | | | | | | | | | | |
| | NE 113th Ave: Couch-Oregon Sidewalk and MUP | | | | | | | | | |
| ADD22 | | 2021-22 | | | | 1 | | | \$ 262,000 | FOS 1 SRTS Sidewalks. Construction 2022 |
| ADD23 | NE Glisan/113th Signalized Crossing | 2021-22 | | | | 1 | | | \$ 1,275,000 | FOS 1 SRTS Signals Bundle. Construction 2021-22. |
| ADD24 | NE Shaver St: 102nd - Parkrose MS SRTS Sidewalk | 2021-22 | | | | 1 | | | | FOS 1+2 SRTS Sidewalks. Construction 2022 |
| | Out of District Multiput at 1 Out to Design | | | | | | | | | Construction 2021-22. FOS, TSDC, HB2017, GF. 10 new signals, protected bike |
| ADD25 | Outer Division Multimodal Safety Project | 2021-22 | | | | 1 | | | \$ 11,035,000 | lanes, medians. TriMet DTP also constructing new signals. |
| | Outen Hele av Cafety Project NE 444th to NE 460cd | | | | | | | | | Construction 2021-22. Sidewalk infill 122nd-162nd, 2 RRFBs. General Fund and |
| ADD26 | Outer Halsey Safety Project: NE 114th to NE 162nd | 2021-22 | | | | 1 | | | \$ 4,663,000 | TSDCs. |
| ADD27 | SE 130th Ave: Salmon-Stark Sidewalk Infill | 2021-22 | | | | 1 | | | | Ped Network Completion Program |
| ADD28 | SE 148th/Main Signalized Crossing | 2021-22 | | | | 1 | | | | FOS 1 SRTS Signals Bundle. Construction 2021-22. |
| ADD29 | SE Bush St: 104th-112th SRTS Sidewalk | 2021-22 | | | 1 | | | | | FOS 1+2. Construction summer 2021. |
| ADD30 | SE Washington/86th Signalized Crossing | 2021-22 | | | | 1 | | | | FOS 1 SRTS Signals Bundle. Construction 2021-22. |
| ADD31 | Small Cap: PPS Bond SRTS Projects | 2021-22 | | | 1 | | | | | SE Long/100th, SE Pardee/100th, SE Schiller/97th, SE 97th/Long, NE |
| ADD32 | Small Cap: Speed Bumps on Cut-Through Routes | 2021-22 | | | 1 | | | | | NE Sacramento: 111th-122nd, NE Shaver: 122nd-141st |
| ADD33 | Foster/Woodstock Couplet (Lents Town Center, Phase 2) | 2022-23 | | | | 1 | | | | Add'l Build Portland/Triple Win funding in 2018. |
| ADD34 | NE Skidmore Neighborhood Greenway: I-205 MUP-115th | 2022-23 | | | | 1 | | | | Small Cap Neighborhood Greenway Program |
| | SE 122nd Ave: Powell-Stark Lighting | | | | | | | | | FOS 2 lighting and protected bike lanes. FOS 1 crossings at Clinton and Davis |
| ADD35 | OL 122110 Ave. Fowell-Stark Lighting | 2022-23 | | | | 1 | | | \$ 750,000 | accounted for under X projects above. |
| ADD36 | SE 174th Ave: Stark-Main SRTS Sidewalk | 2022-23 | | | | 1 | | | | FOS 1+2 SRTS Sidewalks + ODOT SRTS grant. Construction 2022. |
| ADD37 | Small Cap: Neighborhood Greenway Retrofits | 2022-24 | | | 1 | | | | | 100s/Bush NGs: Foster-148th: New stop signs, stop bars. 80s NG: Flavel-Holgate: |
| ADD38 | Division-Midway Neighborhood Street Improvement Project | 2023-24 | | | | 1 | | | | LTIC and BES funded. 10 local street segments. Construction 2023 or 2024. |
| ADD39 | SE 122nd Ave: Foster-Holgate Road Reorg and Paving | 2023-24 | | | | 1 | | | \$ 4,391,978 | FOS2 paving + road reorg. Construction 2024. |
| ADD40 | NE 122nd Ave Safety and Access Project | 2024-25 | | | | 1 | | | | RFFA 22-24 grant + TSDCs. 4 new signalized crossings. Construction 2025. |
| ADD41 | Stark/Washington Corridor Safety Project | 2024-25 | | | | 1 | | | | RFFA 22-24 grant + TSDCs + FOS2 crossings & paving. Construction 2025. |
| | TSDC funds and leverage for unfunded EPIM projects | | | 1 | | | | | • | Reallocated to cover shortfalls on ODMMSP and EPAEE |
| | SE 122nd Ave at Main (added) | 2017-18 | | | | 1 | | 1 | | Constructed. FOS1. |
| 4 | 3 TOTAL | | | 1 | 5 | 37 | 6 | 10 | \$ 127,239,187 | |

For additional information on each project, please see sections 6.2 through 6.10 in the report.

For abbreviations/acronyms, see page iv in the report.

Details, funding and phasing for all projects and programs are subject to modification if circumstances change or unforeseen opportunities or constraints arise.

| | | Total Projects | Unfunded | Partial Funds | Full Funds | Partial Done | Done | Funding |
|--|----------------------|--|----------|---------------|------------|--------------|-------------------|-------------------|
| 109 # of original EPIM projects (not including ADD projects) | EPIM original projec | 109 | 18 | 26 | 65 | 17 | 44 | |
| 43 Total added projects | EAST PORTLAND | 152 | 19 | 31 | 102 | 23 | 54 | \$ 319,172,767 |
| | TOTALS | , , | | | | 77 | | |
| | | Plus Paving and Bridge Replacement Projects | | | | | | \$ 346,070,241 |
| | | Without ODOT Projects and Without Paving/Bridge Projects | | | | | | \$ 180,522,767 |
| | | Without ODOT Projects and With Paving/Bridge Projects | | | | | | \$ 207,420,241 |
| | | | | | | | | |
| | | "Done" | | | | | \$ 53,329,341 | |
| | | "Partial Done" | | | | | \$ 151,421,612 | |
| | | Done+Partial | | | | | | \$ 204,750,953 |

Additional Paving and Bridge Replacement Projects

| ID# | Project | Years | | Unfunded | Partial Funds | Full Funds | Partial Done | Done | | Notes |
|--------|--|-------|--|----------|----------------------|-------------------|--------------|------|---------------|---|
| ADD100 | NE 122nd Ave Paving (I-84 to Skidmore) | | | | | | | 1 | \$ 3,700,000 | FY 15/16 One-Time General Fund Surplus for pavement maintenance. 2017 |
| ADD101 | SE Foster Paving (82nd to 90th) | | | | | 1 | 1 | 1 | | Completed 2019 as part of Foster Streetscape Project. FOS1/Federal |
| | NE Halsey Paving (102nd to Weidler) | | | | | 1 | 1 | 1 | | Fixing Our Streets Program. 2018 |
| | SE 136th Paving (Foster to Division) | | | | | 1 | 1 | | | FOS1, completion summer 2021. Minus \$2.7M for sidewalks. |
| | SE 122nd Ave Bridge Over Johnson Creek | | | | | 1 | | 1 | | Federal Highway Bridge Funds + PBOT GTR local match. 2019-2020 |
| | NE 138th Place: Halsey-Sacramento Microsurfacing | | | | | 1 | | | | FOS2 Maintenance. Construction 2022. |
| | SE 87th Ave: Rural-Holgate Slurry Seal | | | | | 1 | | | | FOS2 Maintenance. Construction 2023. |
| ADD107 | SE Bush St: 99th-112th Slurry Seal | | | | | 1 | | | \$ 925,000 | FOS2 Maintenance. Construction 2023. |
| | TOTAL | | | 0 | 0 | 7 | 3 | 4 | \$ 26,897,474 | |

| ID# | Project | Years | Length (mi) | Funded Length (mi) | Unfunded | Partial Funds | |
|-------|--|----------|-------------|--------------------|----------|----------------------|--|
| S-5 | NE Sandy Blvd Sidewalk Infill: 86th - 92nd | 2012-13 | | 0.10 | | 1 | S side and some of N side built. Still some N side missing 87th- |
| | THE Gardy BIVG Gladwalk Hillin. Goth Szind | 2012 10 | | 0.10 | | ' | Prescott. |
| S-23g | SE Holgate Blvd: I-205 - 122nd | | 0.72 | | | 1 | S side 103rd-115th, construction summer 2021, FOS funded. |
| | , and the second | | | | | | Remaining unfunded. |
| S-17 | NE Fremont St Shared Pathway: 102nd - 112th | 2012-14 | 0.49 | | 1 | | Unfunded at this time. Some Metro funds for Project Development |
| | | | 0.49 | | | | only. East side included in Division-Midway NSIP. Construction 2023- |
| S-18 | SE 117th Ave Sidewalk: Mill Park ES | 2012-14 | 0.06 | | | 1 | 2024. |
| S-21 | SE Holgate Blvd Shared Pathway: 130th - 136th | 2013-14 | 0.33 | | 1 | | Unfunded at this time. Outer Holgate TSDCs defunded. |
| | NE 111th Dr/Ave: Klickitat - Halsey | 201011 | 1.55 | | 1 | | Unfunded at this time. |
| | | | | | 4 | | Harfard of this time. Mater founded Davie of Davie Commented Lanta |
| S-22d | SE 104th Ave: Bush - Cora | | 0.48 | | 1 | | Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| S-22e | SE Ellis St: Foster - 92nd | | 0.54 | | 1 | | Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| 0 220 | OL LING GL. 1 GOLGI GZIIG | | 0.04 | | • | | Childrada at tillo tillo. Metro fandoa i rojoet bev Conincotea Ecite |
| S-22f | SE 104th Ave: Harold - Holgate | | 0.85 | | 1 | | Unfunded at this time. Metro-funded Project Dev - Connected Lents |
| | 3 | | | | | | - |
| X-5 | 82nd Avenue Safety Improvements | 2015-16 | | E | 1 | | PBOT-funded crossings at Ash, Woodward and Ogden. Many needs |
| | | | | 5 | | | remain. "4M East" FOS1+FOS2+TSDC. Construction 2021-22. Funds shown |
| | | | | | | | here."4M West" EPAEE (REOF). Construction 2021. Funds included |
| G-2 | 4M Neighborhood Greenway (Market/Mill/Millmain/Main) | 2012-13 | | 4.37 | | 1 | in ADD below. Future investments should provide additional bike |
| | | | | | | | lanes and sidewalks/walkways. |
| 0.4 | 5 | 2040.44 | | | | , | · |
| G-4 | Parkrose Neighborhood Greenway | 2012-14 | | 1.65 | | 1 | FOS2 funded. Future funding could make crossings more robust. |
| G 5 | Knott/Russell Neighborhood Greenway | 2013-14 | | | | 1 | FOS2 funded. Future funding could make crossings more robust. |
| G-5 | Knott/Kussell Neighborhood Greenway | 2013-14 | | 3.70 | | ' | |
| G-8 | Woodland Park Neighborhood Greenway | 2018-19 | | | 1 | | Cycletrack and crossing at NE 102nd Ave completed, but no work |
| 0.0 | VVocaliana i ant ivoignisornood Greenway | 2010 10 | | 1.00 | • | | on greenway. |
| B-1 | Bicycle Safety Improvements at Intersections (not mapped) | 2011-13 | | | | 1 | HSIP Ped-Bike addressed many locations on 122nd Ave in 2019. |
| | | | | 0.00 | 4 | | • |
| B-4 | NE Prescott Bike Lane: 81st - 122nd | 2015-16 | | 2.32 | 1 | | Unfunded at this time. Cherry Blossom segment funded by EPAEE (REOF). Construction |
| B-5 | SE Cherry Blossom / 112th Bike Lane | 2015-16 | | 2.41 | | 1 | 2021. SE 112th Ave bike lanes remain unfunded. |
| | | | | 2.71 | | | |
| P-1 | East Portland Bike & Shop Pilot Project | 2011-13 | | 96 | 1 | | Unfunded at this time, except Jade District bike parking installed. |
| P-2 | On-Street Bicycle Parking for Traditional Business Districts | 2011-13 | | 80 | 1 | | Unfunded at this time. |
| | East Portland Bike & Rides | 2014-15 | | 300 | | 1 | Some Green Line stations funded only. |
| T-1 | Gateway Green Parkrose Access | 2012-14 | | 0.31 | 1 | | • |
| | Ikea Trail | 2013-15 | | 0.25 | 1 | | |
| T-3 | Cross Levee Trail | 2014-16 | | 0.77 | 1 | | |
| T-4 | Sullivan's Gulch Trail: 82nd - I-205 MUP | 2022-23 | | | | 1 | 92nd-100th Halsey connection funded by ODOT STIP Enhance |
| | | | | 0.78 | | · | grant. Construction 2023. All other E PDX segments unfunded. |
| T-5 | Scouter Mountain Trail | 2015-16+ | | 1.30 | 1 | | EDATE |
| D.C | Combrel Cataviay Street and Assessing Payalanment | Ongraina | | | | , | EPAEE project providing 106th/Wasco-107th connection 2021 (see |
| R-6 | Central Gateway Street and Accessway Development | Ongoing | | | | 1 | ADD21). Phase II LID on NE 97th Ave (Burnside-Davis, \$ shown |
| | | | | | | | here). Future LID on property S/W of NE 102nd/Pacific. Project cancelled. Some improvements recommended in EPASS, |
| R-7 | Foster-Lents Integrated Partnership: SE Foster Rd Elevation | Ongoing | | 1.22 | 1 | | including protected bike lanes and medians. |
| E-13 | East Portland Active Transportation Network Branding | 2014-16 | | 1.22 | 1 | | mistaling protosted bine laries and modulis. |
| | TOTALS | † -5 | 1 | | 17 | 11 | |

Abbreviations

- ATF Affordable Transportation Fund
- **BES** Portland Bureau of Environmental Services
- **EECBG** Energy Efficiency Community Block Grant
- **EPAEE** East Portland Access to Employment & Education
- **EPAT** East Portland Active Transportation to Transit
- FOS Fixing Our Streets gas tax
- **GF** General Fund
- GTR General Transpsortation Revenue
- HB 2001 CW House Bill 2001 Citywide Funds
- HB 2001 EP House Bill 2001 One-Time Funds for East Portland
 - HB2017 House Bill 2017 state formula funds
 - HCC High Crash Corridor program
 - MUP Multi-use path
 - **ODOT** Oregon Department of Transportation
 - **PBOT** Portland Bureau of Transportation
 - **PDC** Portland Development Commission
 - PPR Portland Parks & Recreation
 - PWB Portland Water Bureau
 - **REOF** Regional Economic Opportunity Fund
 - RFF(A) Regional Flexible Funds (Allocation)
 - **RTO** Regional Travel Options
 - (T)SDC (Transportation) System Development Charges
 - SR2S Safe Routes to School
 - TE Transportation Enhancement grant
 - **URA** Urban renewal area