



Fixing Our Streets II Projects: 2020-2024
Dashboard - March 2023

Project Number	Project Name	Current Stage	Current Budget	Spent to Date	Remaining	Construction Start
Paving: Busy Streets						
T00814	*162nd Access to Transit	Construction	6,050,309	4,104,936	1,945,373	06.07.2022
T00988	N Ida Ave: Lombard - Smith	Complete	1,774,286	270,444	1,503,842	06.15.2021
T00997	NE Killingsworth St: 60th - Portland Hwy	Construction	3,441,105	179,872	3,261,233	02.22.2024
T00998	*SE 122nd Ave: Foster - Steele	Project Development	4,391,978	270,444	4,121,534	12.11.2024
T01000	SW 45th Ave: Flower - Vermont	Engineering & Design	1,665,680	446,739	1,218,941	04.25.2024
T01001	SW Bertha Blvd: Vermont - Beaverton Hillsdale Highway	Construction	696,779	121,090	575,689	04.12.2021
T01002	NE 138th Place: Halsey - Sacramento	Complete	1,209,241	247,262	961,979	06.15.2021
T01035	*Stark Washington Corridor RFFA	Project Development	11,442,000	481,323	10,960,677	12.11.2025
Paving: Neighborhood Streets						
T01075	NE Alberta St: Cully - 72nd	Complete	360,000	60,225	299,775	06.15.2021
T01076	N Houghton St: Haven - Dana	Complete	390,000	76,215	313,785	06.15.2021
T01077	SE 87th Ave: Rural - Holgate	Complete	1,500,000	1,740,370	(240,370)	02.10.2022
T01078	N Tillamook St: Flint - Williams	Complete	125,000	227,614	(102,614)	04.12.2021

Project Number	Project Name	Current Stage	Current Budget	Spent to Date	Remaining	Construction Start
T01079	NW Raleigh St: 20th - 29th	Engineering & Design	880,000	74,057	805,943	03.13.2023
T01080	NW Pettygrove St: 19th - 25th	Complete	820,000	320,130	499,870	09.22.2022
T01081	*SE Bush St: 99th - 112th	Complete	1,105,000	857,753	247,247	05.27.2022
Safer Streets: New Signals and Beacons						
T01039	FOS2 Pedestrian Crossings	Project Development	2,500,000	134,029	2,365,971	09.27.2024
Safer Streets: Sidewalks and Other Walkways						
T00644	*4M Greenway: SE 130th-174th	Construction	3,016,324	1,731,624	1,284,700	08.01.2022
T01031	SW Multnomah Blvd: 37th - 40th, Alternate Walking Path	Project Development	300,000	48,825	251,175	06.16.2023
T01045	NE 42nd Ave: Killingsworth - Holman	Engineering & Design	1,975,000	264,631	1,710,369	
T01046	SE Washington St: 80th-82nd	Engineering & Design	875,000	42,109	832,891	06.11.2024
Safer Streets: Safe Routes to School Projects						
T00763	SE 174th, between SE Stark and SE Main	Engineering & Design	2,898,174	418,847	2,479,327	07.26.2023
T00948	SE Bush St Sidewalk Infill: 105th - 112th, SE (Design)	Complete	1,105,000	857,753	247,247	05.27.2022
T01048	NE 148th Ave: Sacramento-Halsey	Engineering & Design	500,000	82,079	417,921	03.01.2023
T01049	NE Shaver: 102nd to 115th	Project Development	2,848,370	332,500	2,515,870	
T01050	Portland Public Schools	Construction	1,750,000	1,278	1,748,722	
Safer Streets: Lighting Portland for Safety						
T00720	NE Glisan St: 82nd-162nd	Construction	1,000,000	399,623	600,377	01.12.2022
T00770	*SE Stark: 108th-162nd	Project Development	20,145,000	536,499	19,608,501	06.04.2024
T01029	NE Killingsworth: 42nd-Portland Hwy	Engineering & Design	750,000	41,558	708,442	09.18.2023
T01051	122nd Stark to Powell	Project Development	750,000	237,876	512,124	12.11.2023

Project Number	Project Name	Current Stage	Current Budget	Spent to Date	Remaining	Construction Start
T01052	SW Capitol Hwy/49th Ave: Barbur-Stephenson	Engineering & Design	500,000	74,546	425,454	06.29.2023
Safer Streets: Neighborhood Greenways						
T01053	Mason/Skidmore Greenway (37th - 77th)	Engineering & Design	1,828,000	62,571	1,765,429	06.11.2024
T01054	SE 60s Bikeway: Lincoln-SE Harney St	Engineering & Design	672,000	34,392	637,608	03.01.2024
T01055	NE Sacramento/Knott Neighborhood Greenway: 122-162	Engineering & Design	500,000	3,292	496,708	04.03.2024
T01056	NE Parkrose Neighborhood Greenway: 115th	Engineering & Design	250,000	18,091	231,909	05.01.2023
T01057	N Delaware Neighborhood Greenway: Willamette - Terry	Engineering & Design	350,000	22,389	327,611	05.10.2023
T01058	SW Bertha Bikeway (Barbur to Vermont and Beaverton Hillsdale Highway to 30th)	Engineering & Design	450,000	14,542	435,458	09.19.2023
Neighborhood Safety Improvements						
	Northwest in Motion	Construction	500,000	130,005	369,995	
	North Portland in Motion	Planning	500,000	100,858	399,142	
	Southwest in Motion	Engineering & Design	500,000	1,388	498,612	
Community Transportation Services: Basic Maintenance						
	Potholes		5,000,000	3,745,430	1,254,570	
	Base Repair		4,000,000	2,326,831	1,673,169	
	Gravel Streets		4,000,000	2,720,546	1,279,454	
Community Transportation Services: Basic Safety Improvements						
T01064	Safer Intersections	Construction	2,000,000	57,527	1,942,473	05.30.2023
T01065	Speed Reduction on Cut Thru Routes	Construction	2,000,000	778,731	1,221,269	03.09.2021
T01066	Neighborhood Greenway Retrofits	Construction	2,500,000	1,299,337	1,200,663	12.30.2022

Note: * Project combined/leveraged with another project