CITY OF PORTLAND
MATERIALS TESTING LAB
1405 N. River St., Portland, OR 97227

office: 503-823-2340
email: andrew.weiher@portlandoregon.gov

Approved Aggregate List

Issue Date: 9/1/2026

Supplier	Material	Approved Uses	Expiration Date
CalPortland - Canby	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	1/27/2027
Heidelberg Materials - Canby	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	3/26/2027
Heidelberg Materials - Port of Portland	3/4" - 0 'Coyote Springs'	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	3/5/2027
JW Underground - Gresham	Sand	Sewer/Water Pipe Zone (405.13) & Class C Trench Backfill (405.14)	1/6/2027
JW Underground - Gresham	Screenings	Class D Trench Backfill (405.14) & Imported Granular Fill (415.20)	3/5/2027
JW Underground - Gresham	3/4" - 0	Sewer Pipe Bedding (405.12), Sewer Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10)	12/9/2026
JW Underground - Gresham	1" - 0 Recycled	Class B Trench Backfill (405.14) & Aggregate Base (640.10)	5/12/2027
Knife River - Angell Pit	3/4" - 0	Sewer Pipe Bedding (405.12), Sewer Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10)	1/9/2027
Knife River - Farmington	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	3/30/2027
Knife River - Farmington	1 1/2" - 0	Aggregate Subbase (640.10b)	3/30/2027
Knife River - Mt. Hood Rock	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	3/11/2027
Knife River - Mt. Hood Rock	1 1/2" - 0	Aggregate Subbase (640.10b)	10/17/2026
Knife River - Reichold/Waterview	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	1/26/2027
Knife River - Reichold/Waterview	Sand	Water & Sewer Pipe Zone (405.13), & Class C Trench Backfill (405.14)	1/26/2027
Knife River - Sundial	3/4" - 0 'Reichold/Waterview	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	4/7/2027
Knife River - Sundial	Sand 'Reichold/Waterview'	Water & Sewer Pipe Zone (405.13), & Class C Trench Backfill (405.14)	1/22/2027
M & M Construction	1" - 0 Recycled	Class B Trench Backfill (405.14) & Aggregate Base (640.10)	8/10/2027
MEI - Albina	1" - 0 Recycled	Class B Trench Backfill (405.14) & Aggregate Base (640.10)	1/22/2027
Porter Yett - Cully Blvd	3/4" - 0 Recycled	Class B Trench Backfill (405.14) & Aggregate Base (640.10)	5/26/2027
Wilkins Trucking - Eagle Star Rock Product	3/4" - 0	Sewer/Water Pipe Bedding (405.12), Sewer/Water Pipe Zone (405.13), Class B Trench Backfill (405.14), & Aggregate Base (640.10	12/1/2026

This list does not waive the responsibility of the contractor to provide quality control testing as outlined in the appropriate sections of the City Standard Specifications.

If a product is not on the list, that doesn't mean it cannot be used. It means a written submittal to project management for evaluation is required.

If a product is removed from the list after project approval, the product may continued to be used unless project management says otherwise.