CITY OF PORTLAND
MATERIALS TESTING LAB
1405 N. River St., Portland, OR 97227

andrew.weiher@portlandoregon.gov
503-823-2340

Approved Asphalt Mix Designs

Issue Date: 2/3/2023

Asphalt Supplier	Mix Design Title	Supplier ID	Reclaimed Asphalt Pavement Content	Placement Temperature (°F)*	Date of Design or Verification (MDV)	Expiration Date (744.13)
Knife River - Coffee Lake	Level 3, 1/2" Dense, 64 -22	OR53D30000	30% RAP	285-293	4/1/2021	3/31/2024
Knife River - Sundial	Level 2, 1/2" Dense, 64 -22	OR52D30000	30% RAP	281-288	1/28/2022	1/27/2025
	Level 3, 1/2" Dense, 64 -22	OR53D30000	30% RAP	284-292	7/1/2021	6/30/2024
Lakeside Industries - Front	Level 2, 3/8" Dense, 64 -22	LAN0319	20% RAP	291-299	8/16/2022	8/15/2025
	Level 2, 1/2" Dense, 64 -22	LAN0615	30% RAP	291-299	7/25/2022	7/24/2025
	Level 3, 1/2" Dense, 64 -22	LAN0222	30% RAP	291-299	3/1/2022	2/28/2025
	Level 3, 1/2" Dense, 70 -22	LAN0521	30% RAP	299-308	7/8/2021	7/7/2024
Lakeside Industries - Foster	Level 2, 1/2" Dense, 64 -22	LAN0119	30% RAP	291-299	6/4/2020	6/4/2023
	Level 3, 1/2" Dense, 64 -22	LAN0418	30% RAP	291-299	6/24/2020	6/24/2023
	Level 3, 1/2" Dense, 64 -22	LAN0820	30% RAP	291-299	8/19/2020	8/19/2023
	Level 3, 1/2" Dense, 70 -22	LAN0121	30% RAP	299-308	4/9/2021	4/8/2024
Porter Yett	Level 2, 1/2" Dense, 64 -22	49702-11	30% RAP	285-293	12/15/2021	12/14/2024
	Level 3, 1/2" Dense, 64 -22	49702-7	30% RAP	285-293	5/1/2021	4/30/2024
	Level 3, 1/2" Dense, 70 -22	49702-9	30% RAP	296-303	4/1/2021	3/31/2024

* The Contractor, with approval of the Owner's Representative (inspector), or the Owner's Representative (inspector), may adjust this temperature up 10°F fom the Job Mix Formula (JMF) if aggregate coating, moisture content, workability or compaction requirements are not attained, or down 10°F fom the JMF if aggregate coating, moisture content, workability and compaction requirements are attained. (744.41)

** Level 1 (65 Gyros) = Light Duty - Walking Paths, Level 2 (65 Gyros) = Light Duty - Residential Streets, Level 3 (80 Gyros) = Standard Duty - Arterial Streets

Note: This list does not waive the responsibility of the contractor to provide quality control testing as outlined in the appropriate sections of the City Standard Specifications.